

Agenda

- Status and Schedule Updates under Watermark ECC LLC Performance-Based Acquisition (PBA):
 - Area A Update – Vapor Intrusion Assessment Program
 - Area B Update – Bedrock Drilling Program and Vapor Intrusion Assessment
 - Area C Update – Soil Sampling and Land Use Control Evaluation



AREA A – Vapor Intrusion

- Near-term Projected Schedule:
 - Week 9 December 2013: Town Hall Meetings (or equivalent) to notify building inhabitants and stakeholders
 - Week of 16 December 2013: Begin site reconnaissance activities (i.e., building inspections to identify potential sampling location, assess operational impacts, etc.)
 - Week of 6 January 2014: Begin vapor intrusion assessment activities

Area B – Bedrock Drilling Program and Vapor Intrusion

- Near-term Projected Bedrock Drilling Schedule:
 - Week of 4 November 2013: Site preparation and general equipment/materials mobilization.
 - Week of 11 November 2013 (following Veterans Day Holiday): Mobilize drilling equipment and personnel; utility clearance, and preconstruction meetings, and subcontractor/stakeholder alignment
 - Week of 18 November 2013: Commence drilling (approximate 6-month duration projected)
- Vapor Intrusion Assessment Update:
 - 1699 Shookstown Road: Initial sampling activities completed on 5 October 2013; subsequent activities likely to be completed in late 2013/early 2014

Area C – Soil Sampling and Land Use Control Evaluation

- Near-term Projected Schedule:
 - Week of 4 November 2013: Submit responses to MDE comments
 - Week of 11 November 2013 (following Veteran's Day Holiday): Finalize Work Plan in cooperation with MDE
 - Week of 18 November 2013: Complete field work (approximate 2- to 3-day duration)