


Fort Detrick Installation Restoration Program

IRP Manager
US Army Garrison



Fort Detrick

Area B-11 Pit 1 Removal Project Status



No lost time accidents (765 days)

SITUATION AS OF 28 APRIL:

- Pit #1 removal action is complete (ended 21 March 2003).
- Removed 2005 tons of waste and contaminated soil from the pit (112 rolloffs). 175 tons non-hazardous overburden to Fort Detrick's landfill. Recovered over 40 drums, 113 vials, 50 cylinders
- Equipment inside structure has been decontaminated and removed.
- Confirmatory wipe biological samples were collected and indicated no pathogenic bacteria remain.
- Backfill completed. Hydroseeding to occur after Pits #2, 3, and 4 excavation complete.
- Pits #2, 3, 4 mobilization began 21 March 2003


Completed Backfill



Backfill of Pit #1



Cleaning/Disinfecting
Equipment



Fort Detrick




Area B-11 Pits 2, 3, 4 Removal Project Status

Containment Structure Moved Over Pits #2, 3, and 4



Structure Moved 23-24 March 2003



Fort Detrick



Area B-11 Pits 2, 3, 4 Removal Project Status (cont.)

- Pits 2, 3, and 4 Schedule
 - Startup activities: 21 March 2003 – 02 May 2003
 - Excavation: 08 May 2003 – 28 Nov 2003
 - Demob/Decon: 01 Dec 2003 – 23 Jan 2004
 - Site Restoration: 26 Jan 2004 – 05 Feb 2004
- Funding
 - FY02 and FY03 Funds programmed for Pits 2, 3, and 4 were awarded week of 31 March 2003.



1 May 03



Environmental Quality Control Committee



4



Fort Detrick Installation Restoration Program

Contact Information:

IRP Manager
USAG Environmental Management
Phone 301-619-3196